

COMPLETION REPORT


1. Name of Work : Providing CC Surface at Deffence colony Cross roads in Ward No. 14 at T. Dasarahalli Sub-Division, Dasarahalli Zone.
2. Sanctioned Estimate No. & Dt : T-SND 161/12-13 dt 26.9.2012
3. Head of Account which is Chargeable : Plt: 0625
4. Work Order No. & Dt : EE/DO/373/12-13 dt 22-02-2013
5. Name of Contractor : SRI.K.T.MANJUNATH
- 6a. Time stipulated for completion of work : 90
- b. Delay in execution of work : 39
7. Measurement recorded in : M.B. No. 1718 Page No. 1717346/171737
8. Check measurement of the Asst. : M.B. No. 1718 Page No. 1717346/171737
- Asst. Exe. Eng. / Exe. Eng. :
9. Name of the Office / Official : AEE (DSD)
- incharge of the work :
10. a) Asst. Engineer : D.S. ಚೂರುಗುಡಿ
- b) Asst. Exe. Engineer : D.S. ಚೂರುಗುಡಿ.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
9.90 lacs	1034406 ru	44406 ru	—

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.


ASST. ENGINEER
W-14


ASST. EXECUTIVE ENGINEER
T. Dasarahalli SUB DIVISION
BRUHATH BANGALORE M. HANAGARA PALIKE
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪಾಠಶಾಲೆ, ಬೆಂಗಳೂರು - 560 073


EXECUTIVE ENGINEER
ACCOUNTS SUPTD. (Dasarahalli Palike,
Dasarahalli Zone, Bangalore-57.

